

Parking Sub-Committee Agenda
November 19, 2012

1. Old Business
 - a. Valley Road Repaving/Restriping
 - b. Additional Bus Shelter
2. Empty Conduit Package
 - a. Status Update
 - b. Plans for the next month
 - c. Network and Power Shutdowns
 - d. Overlook
3. Parking Garage
 - a. Status Update
 - b. Revised Timeline
4. New Business
 - a. PARCS System
 - b. Parking Garage Operation and Fees Post-Construction
 - c. Closing Parking or Road Coordination and Announcements
 - d. Power Arts Stop Sign
 - e. Crosswalk and Sidewalk at Wayne Hall Loading Dock
 - f. Parking Information for Residence Hall Study
 - g. Parking and Vehicle Access at New Academic Building

Empty Conduit Package Timeline and Shutdowns:

Award Empty Conduit Package - actual	9/26/12
Start Sitework Operations - actual	11/14/12
Complete Empty Conduit Package (weather)	1/15/12
Network Infrastructure Award	TBD

All PSEG and network cable pulled 5/15/13

Complete New Power and Network Services for Existing Facilities 7/17/13

Note - There should be individual dates for each facility for power and network

Normal Power Shutdowns Required at Police, Facilities Maintenance, Storerooms, Overlook, Student Center, Science Chillers, Student Center Chillers, Wightman Gym, Athletic Locker Facility, Ben Shahn, Greenhouse, Lot 1 Lighting, Print Shop, Tennis Courts, Athletic Fields.

Emergency Power Shutdowns Required at Police and Facilities Maintenance.

Network Shutdowns required at Facilities Maintenance, Police, Print Shop, Science Hall East/West, Greenhouse, Ben Shahn, Locker Facility, Athletic Fields, Rec Center, Pioneer, Heritage, **Emergency Phones?**.

Parking Garage Project Timeline:

Main Project Contract Award	1/7/13
Main Bid Package DCA Approval and Permits Issued	1/22/13
Chiller Plant Complete	6/24/13
Demo Storerooms	7/15/13
Precast 1 st Delivery	11/6/13
Utility Relocations Complete	6/26/13
New Salt Shed Complete	9/11/13
Relocate Boilers and Provide New Generator	7/2/13
Facility Maintenance Additions Complete	6/25/13
New Switchgear Activated	7/17/13
Boiler Plant Demolition	8/14/13
Retaining Wall Complete	8/27/13
Scope in Lot 1 Complete	8/30/13

Scope in Lot 2 Complete	8/30/13
Parking Garage Substantial Completion	5/30/14
PARCS System Award	TBD
PARCS System Completion	TBD
CCTV and Security Award	TBD
CCTV and Security Completion	TBD