

Parking Sub-Committee Agenda
September 24, 2012

1. Old Business
 - a. Traffic and Transportation Planning – Cabinet Response
 - b. Parking Garage Update – Construction Manager Selection
2. Empty Conduit Package
 - a. Science Trailer Location
 - b. Timeline through Completion in December/January
 - c. Contractor Staging and Parking
 - d. Traffic Control for Access Road, Campus Police, Facilities Maintenance, Locker Facility, Overlook
3. Parking Garage
 - a. Timeline through Completion in March 2014
 - b. Contractor Parking
 - c. Contractor Staging
 - d. Pre-Cast delivery and lay Down
 - e. Timeline for work in Lots 1 and 2 (compactor access)
 - f. Traffic Control for Access Road, Lot 1, Lot 2, Tennis Court Road
4. Updates
 - a. Visitor Lot
 - b. Summer Paving
5. New Business
 - a. Valley Road Traffic Calming
 - b. Borough Jeep Corner Property Traffic and Parking
 - c. Construction at Hamburg and Valley Road
 - d. Additional Bus Shelter
6. Parking Shortage
 - a. Visitors Lot
 - b. Visitors Spaces at Admissions Hall
 - c. Closing Parking or Road Coordination and Announcements

Empty Conduit Package Timeline and Shutdowns:

Award Empty Conduit Package	9/ 26/ 12
Complete Empty Conduit Package	12/ 16/ 12
Network Infrastructure Award	TBD
All PSEG and network cable pulled	3/ 18/ 13
Complete New Power and Network Services for Existing Facilities	3/ 24/ 13

Note - There should be individual dates for each facility for power and network

Normal Power Shutdowns Required at Police, Facilities Maintenance, Storerooms, Overlook, Student Center, Science Chillers, Student Center Chillers, Wightman Gym, Athletic Locker Facility, Ben Shahn, Greenhouse, Lot 1 Lighting, Print Shop, Tennis Courts, Athletic Fields.

Emergency Power Shutdowns Required at Police and Facilities Maintenance.

Network Shutdowns required at Facilities Maintenance, Police, Print Shop, Science Hall East/ West, Greenhouse, Ben Shahn, Locker Facility, Athletic Fields, Rec Center, Pioneer, Heritage, **Emergency Phones?**

Parking Garage Project Timeline:

Main Project Contract Award	10/ 23/ 12
Main Bid Package DCA Approval and Permits Issued	10/ 29/ 12
Chiller Plant Complete	3/ 5/ 13
Demo Storerooms	4/ 9/ 13
Precast 1 st Delivery	4/ 13/ 13
Utility Relocations Complete	4/ 22/ 13
New Salt Shed Complete	5/ 13/ 13
Relocate Boilers and Provide New Generator	5/ 17/ 13
Facility Maintenance Complete	5/ 17/ 13
Boiler Plant Demolition	6/ 10/ 13
Retaining Wall Complete	6/ 21/ 13
Scope in Lot 1 Complete	TBD
Scope in Lot 2 Complete	TBD
Parking Garage Substantial Completion	2/ 25/ 14
PARCS System Award	TBD
PARCS System Completion	TBD
CCTV and Security Award	TBD
CCTV and Security Completion	TBD