

Parking Sub-Committee Agenda
May 20, 2013

1. Old Business
 - a. Additional Bus Shelter
 - b. Membership
 - c. Zip Cars

2. Summer Projects
 - a. College Road Between Hamburg Turnpike and Lot 5
 - b. Wide aisle of Lot 5
 - c. Striping and Sidewalk at Wayne Hall Loading Dock
 - d. Concrete Repair between Atrium and Hunziker Wing (Library Side)
 - e. Painting Bridge over Pompton Road
 - f. Schedule

3. Parking Garage
 - a. Schedule
 - b. Next two months
 - i. Boiler Room demolition
 - ii. Opening of Warehouse
 - iii. Retaining Wall and Foundations
 - iv. Earthwork
 - c. Staging for Precast in August
 - d. PARCS System bidding and timeline
 - e. CCTV System bidding and timeline
 - f. Parking Garage Operation and Fees

4. New Business
 - a. Parking Information for Residence Hall Study
 - b. Parking and Vehicle Access at New Academic Building
 - c. Demolition of Coach House
 - d. Bollards

[Empty Conduit Package Timeline and Shutdowns:](#)

Award Empty Conduit Package - actual	9/26/12
Start Sitework Operations - actual	11/14/12
Complete Empty Conduit Package - actual	3/15/12
All PSEG and network cable pulled - actual	5/15/13
Complete New Power and Network Services - actual	5/17/13

Note - There should be individual dates for each facility for power and network

Normal Power Shutdowns Required at Police, Facilities Maintenance, Storerooms, Overlook, Student Center, Science Chillers, Student Center Chillers, Wightman Gym, Athletic Locker Facility, Ben Shahn, Greenhouse, Lot 1 Lighting, Print Shop, Tennis Courts, Athletic Fields.

Emergency Power Shutdowns Required at Police and Facilities Maintenance.

Network Shutdowns required at Facilities Maintenance, Police, Print Shop, Science Hall East/West, Greenhouse, Ben Shahn, Locker Facility, Athletic Fields, Rec Center, Pioneer, Heritage, **Emergency Phones?**

Parking Garage Project Timeline:

Chiller Plant Complete	6/24/13
Demo Storerooms	7/15/13
Precast 1 st Delivery	11/6/13
Utility Relocations Complete	6/26/13
New Salt Shed Complete	9/11/13
Relocate Boilers and Provide New Generator	7/2/13
Facility Maintenance Additions Complete	6/25/13
New Switchgear Activated	7/17/13
Boiler Plant Demolition	8/14/13
Retaining Wall Complete	8/27/13

Scope in Lot 1 Complete	8/30/13
Scope in Lot 2 Complete	8/30/13
Parking Garage Substantial Completion	5/30/14
PARCS System Award	1/1/14
PARCS System Completion	5/30/14
CCTV and Security Award	TBD
CCTV and Security Completion	TBD