

Parking Sub-Committee Agenda
September 16, 2013

1. Old Business
 - a. Membership

2. Summer Projects 2014
 - a. Follow up on summer paving 2013
 - b. Right turning lane at Entry 6/West Overlook
 - c. Paving – Lot 2, Tennis Court Road
 - d. Painting Bridge over Pompton Road
 - e. Schedule

3. Parking Garage
 - a. Schedule
 - b. Next two months
 - c. Staging for Precast
 - d. PARCS System bidding and timeline
 - e. Electric Vehicle Charging Stations (\$7 to \$15K)
 - f. CCTV System bidding and timeline
 - g. Parking Garage Operation and Fees

4. New Business
 - a. Entry Signage for Power Arts, Hobart Hall Entry Sign
 - b. Parking and Vehicle Access at New Academic Building
 - c. Demolition of Coach House
 - d. Bollards
 - e. Suggestions for Lot 3, Pedestrian Safety

Empty Conduit Package Timeline and Shutdowns:

Award Empty Conduit Package - actual	9/26/12
Start Sitework Operations - actual	11/14/12
Complete Empty Conduit Package - actual	3/15/12
All PSEG and network cable pulled - actual	5/15/13
Complete New Power and Network Services - actual	5/17/13

Note - There should be individual dates for each facility for power and network

Normal Power Shutdowns Required at Police, Facilities Maintenance, Storerooms, Overlook, Student Center, Science Chillers, Student Center Chillers, Wightman Gym, Athletic Locker Facility, Ben Shahn, Greenhouse, Lot 1 Lighting, Print Shop, Tennis Courts, Athletic Fields.

Emergency Power Shutdowns Required at Police and Facilities Maintenance.

Network Shutdowns required at Facilities Maintenance, Police, Print Shop, Science Hall East/West, Greenhouse, Ben Shahn, Locker Facility, Athletic Fields, Rec Center, Pioneer, Heritage, **Emergency Phones?**

Parking Garage Project Timeline:

Chiller Plant Complete	6/24/13
Demo Storerooms	7/15/13
Precast 1 st Delivery	11/6/13
Utility Relocations Complete	6/26/13
New Salt Shed Complete	9/11/13
Relocate Boilers and Provide New Generator	7/2/13
Facility Maintenance Additions Complete	6/25/13
New Switchgear Activated	7/17/13
Boiler Plant Demolition	8/14/13

Retaining Wall Complete	8/27/13
Scope in Lot 1 Complete	8/30/13
Scope in Lot 2 Complete	8/30/13
Parking Garage Substantial Completion	5/30/14
PARCS System Award	1/1/14
PARCS System Completion	5/30/14
CCTV and Security Award	TBD
CCTV and Security Completion	TBD