Site Logistic Notes:

- Contractor shall coordinate deliveries, debris removal, contractor access, etc., with the CM. The path being utilized is an active path for Students, and staff. Any and all Access needs prior approval.
- Contactor shall submit logistic plan for approval prior to mobilization.
- Logistic plan is subject to change by owner.
- Contractor shall limit the disturbance of surrounding areas. All areas disturbed within the construction area and surrounding areas shall be replaced in kind.
- This plan is conceptual and the contractor shall coordinate the staging of all materials, equipment, storage, etc., so it does not interfere with their work.
- Contractor shall coordinate all activities required outside of the site limits lines with the Owner and CM 24 hour prior to work taking place.
- Contractor shall include construction signage at all entrances of the site, and per OSHA 1910.145.
- The site shall be secured with gates and locks at the end of each work day.
- Contractor shall prune trees to allow for construction vehicle access, if trees interfere with access contractor shall advise the owner, CM, Architect.

WILLIAM PATERSON UNIVERSITY

Legend: Hunziker Wing Site Logistics Plan.	
Site Fence Panel System	
Student/Staff Path	
Construction Traffic	
Gates	
Construction Signage	Traffic Sign
Construction Dumpster	
Construction Storage Trailer	NA
Top Soil	NA

Phase AA

Site Logistic Plan For:
William Paterson University
Hunziker Wing Renovations
March 27, 2015

Turner